



Updates

April 19th: Muddy conditions meant slower progress this week.

April 26th: Installed some solar modules, and framing is ready for pouring the cement transformer pad!

May 2nd: The project is drying out from recent rain. Prep work is being completed on the area where the transformer will be located.

May 6th: Continued to backfill and get forms ready for pouring concrete tomorrow!



Bringing Impact to Renewable Energy Credit Purchasing



A Public Benefit Corporation

Forest City Monthly Project Report: May

Made possible by:



LUSH





Updates

March 28th: A new trench on the east side of the site is now laid with DC conduit.

March 21st: Another 137 posts installed! Only ran into one rock that obstructed progress.

March 15th: Removing snow from the site this week- and 67 posts were installed!



Bringing Impact to Renewable Energy Credit Purchasing



A Public Benefit Corporation

Forest City Monthly Project Report: April

Made possible by:



LUSH

